COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS AT SIDDESHWARA LAYOUT IN BAGALAGUNTE IN WARD NO. 14 T.DASARAHALLI SUB DIVISON**

2. Sanctioned Estimate No. & Dt : TS No /05/17-18, Dt 27-04-2017.

3. Head of Account which is Chargeable : P- 3158

4. Work Order No. & Dt : EE/DD/WO/128/2017-18

5. Name of Contractor : **THE TECHNICAL MANAGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 90 days

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 1801 Page No. 180022 to 180028

8. Check measurement of the Asst. : M.B. No. 1801 Page No. 180022 to 180028

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer : Manjunath

b) Asst. Exe. Engineer : Rangeswami

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
20.00 Lakhs	19,95,726.00	—	4274/—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ACCOUNTS SUPTD. ( )